

ID	Aktivitetsnr	Aktivitetsnavn	Varighet	Start	Slutt	Foregående aktiviteter	Kv 2, 2020												Kv 3, 2020			Kv 4, 2020			Kv 1, 2021			Kv 2, 2021			Kv 3, 2021			Kv 4, 2021			Kv 1, 2022			Kv 2, 2022
							mar	apr	mai	jun	jul	aug	sep	okt	nov	des	jan	feb	mar	apr	mai	jun	jul	aug	sep	okt	nov	des	jan	feb	mar	apr								
1		Idrettsveien 11, Giljehagen	452 dager	fr 08.05.20	to 14.04.22		[Timeline bar from May 2020 to April 2022]																																	
2		Søk om IG 1 (rivetillatelse)	1 dag	fr 08.05.20	fr 08.05.20		[Timeline bar in May 2020]																																	
3		Mottat IG 1	1 dag	to 04.06.20	to 04.06.20	2AS+15 dager	[Timeline bar in June 2020]																																	
4		01 RIGG	228 dager	fr 19.02.21	fr 11.02.22		[Timeline bar from February 2021 to February 2022]																																	
11		02 RIVING	52 dager	fr 05.06.20	ma 07.09.20		[Timeline bar from June 2020 to September 2020]																																	
15		03 GRAVING OG UTOMHUS OG RIVING	396 dager	fr 26.06.20	fr 11.03.22		[Timeline bar from June 2020 to March 2022]																																	
23		04. SPUNTING OG PELING	58 dager	on 07.10.20	ti 05.01.21		[Timeline bar from October 2020 to January 2021]																																	
25		05 BETONGARBEIDER	145 dager	on 06.01.21	to 26.08.21		[Timeline bar from January 2021 to August 2021]																																	
30		06 PREFAB	98 dager	fr 05.03.21	to 19.08.21		[Timeline bar from March 2021 to August 2021]																																	
32		09 MURERARBEID	113 dager	ti 10.08.21	fr 21.01.22		[Timeline bar from August 2021 to January 2022]																																	
39		10 FLISARBEID	100 dager	to 23.09.21	to 17.02.22		[Timeline bar from September 2021 to February 2022]																																	
44		12 TØMMERARBEID	167 dager	ti 08.06.21	to 24.02.22		[Timeline bar from June 2021 to February 2022]																																	
63		13 PARKETT	85 dager	to 14.10.21	to 17.02.22		[Timeline bar from October 2021 to February 2022]																																	
66		15 FAST INNREDNING	90 dager	to 30.09.21	to 10.02.22		[Timeline bar from September 2021 to February 2022]																																	
69		17 TEKKEARBEID	83 dager	ti 01.06.21	to 14.10.21		[Timeline bar from June 2021 to October 2021]																																	
74		18 BLIKENSLAGER	118 dager	ti 03.08.21	fr 21.01.22		[Timeline bar from August 2021 to January 2022]																																	
79		21 MALERARBEID	95 dager	to 16.09.21	to 03.02.22		[Timeline bar from September 2021 to February 2022]																																	
82		22 GULVSPARKLING	87 dager	ti 07.09.21	to 13.01.22		[Timeline bar from September 2021 to January 2022]																																	
89		31 RØRLEGGJER	137 dager	ti 03.08.21	to 17.02.22		[Timeline bar from August 2021 to February 2022]																																	
96		32 VENTILASJON	137 dager	ti 03.08.21	to 17.02.22		[Timeline bar from August 2021 to February 2022]																																	
103		42 ELEKTRIKER	380 dager	fr 26.06.20	to 17.02.22		[Timeline bar from June 2020 to February 2022]																																	
111		61 HEIS	35 dager	to 16.12.21	fr 11.02.22		[Timeline bar from December 2021 to February 2022]																																	
114		ARBEID MOT OVERLEVERING	45 dager	fr 11.02.22	to 14.04.22		[Timeline bar from February 2022 to April 2022]																																	

Prosjekt: Fremdriftsplan
Dato: to 04.06.20

Aktivitet		Prosjektsammendrag		Manuell aktivitet		Bare start		Bare slutt		Tidsfrist	
Deling		Inaktiv aktivitet		Bare varighet		Bare slutt		Bare slutt		Fremdrift	
Milepæl		Inaktiv milepæl		Manuell sammendragsfremheving		Eksterne aktiviteter		Eksterne aktiviteter		Manuell fremdrift	
Sammendrag		Inaktivt sammendrag		Manuelt sammendrag		Ekstern milepæl		Ekstern milepæl		Manuell fremdrift	